

**SUBMISSION OF PROPOSED FINAL DRAFT**

**VARIABLE REQUESTS FOR PROPOSAL**

FEBRUARY 2, 2018

Docket No. 2017-0352

*Exhibit 5 – Revised Procurement Dates and  
Subsequent Timelines*



**Hawaiian Electric  
Maui Electric  
Hawai'i Electric Light**

**Exhibit 5**  
**Revised Procurement Dates and Subsequent Timelines**  
February 2, 2018

**STAGE 1 SCHEDULE MILESTONES**

<b>End Date</b>	<b>Day</b>	<b>Activity</b>	<b># of Days</b>
02/02/18	Fri	File Drafts of RFPs	-
02/26/18	Mon	Assumed Launch of RFPs	start
04/27/18	Fri	60 day Proposal Period Closes for RFPs	60
05/29/18	Tue	Preliminary Evaluations -> Short List	32
06/05/18	Tue	BAFO of Short List Proposers	7
09/17/18	Mon	Detailed Evaluations -> Final Award Group	104
11/30/18	Fri	Negotiation -> Executed PPAs	74
12/31/18	Mon	File PPAs	31
02/25/19	Mon	IRS: System Impact Studies (parallel w/ Negotiation)	161
04/26/19	Fri	IRS: Facility Studies	60
05/17/19	Fri	File Amendment to PPAs	21

**Notes:**

1. Negotiation and IRS to be performed in parallel to achieve compressed schedule.
1. Negotiation period compressed to 74 days to meet 12/31/18 milestone.
2. IRS: System Impact Studies timeline reduced to 160 days.
3. Best and Final Offer timeline reduced to 7 days.
4. Amendment to PPAs Filing timeline reduced to 21 days.
5. Amendment to PPA should not change PPA price, thus approval date of PPA (filed 12/31/18) will dictate remaining time to safe harbor 2019 ITC. PPA approval within 6 months of PPA file date, will allow 6 months to safe harbor 2019 ITC.